

# THE GARAGE

## Construction Update

Issue 31 – 31st July 2020



### General progress

The progress on site remains positive with good momentum.



### Work concluded this week

- Brick and blockwork from 1<sup>st</sup> to roof now complete on Parfitt
- Scaffold raised to allow brick and blockwork from 2<sup>nd</sup> to 3<sup>rd</sup> floor to be completed on Preedy ready for the roof trusses to be installed
- Brick and blockwork on Townsend from 1<sup>st</sup> to 2<sup>nd</sup> floor has continued
- Hollow core floor on the 2<sup>nd</sup> floor has been installed to Beddoe
- MacDonald's brick and blockwork has continued from 2<sup>nd</sup> to 3<sup>rd</sup> floor.



### Work planned for coming week

- Commence the fixing of roof trusses to Parfitt
- Complete brickwork on Preedy from 2<sup>nd</sup> to 3<sup>rd</sup> floor ready for roof trusses to be installed
- Brick and blockwork will continue on Townsend ready for the hollow core floor to be installed to the 2<sup>nd</sup> floor
- Brick and blockwork will continue from 2<sup>nd</sup> to 3<sup>rd</sup> floor on Beddoe
- Brick and blockwork from 2<sup>nd</sup> to 3<sup>rd</sup> floor will continue on MacDonald.



### Any noisy work planned this week?

No noisy work planned for the coming week.

#### SITE CONTACT:

Keith Holt (temp. site manager) 07514 496 703 keith.holt@hgconstruction.co.uk  
 Graham Fisher (project manager) 07972 136 505 graham.fisher@hgconstruction.co.uk  
 Mark Yonwin (Danehurst) 07788 561 159 mark@danehurst.com  
 Emergency out of hours contact: 0870 720 0785

#### HG CONSTRUCTION LTD

4 Hunting Gate Hitchin Hertfordshire SG4 0TJ  
 01462 454444  
 www.hgconstruction.co.uk



### Parking

The parking monitor has not identified any vehicles belonging to site parking in the streets. No cars have been reported to us this week.

### Progress Photos



Sun setting over site on Thursday evening



Brick and blockwork has continued on Townsend

**SITE CONTACT:**

Keith Holt (temp. site manager) 07514 496 703 keith.holt@hgconstruction.co.uk  
Graham Fisher (project manager) 07972 136 505 graham.fisher@hgconstruction.co.uk  
Mark Yonwin (Danehurst) 07788 561 159 mark@danehurst.com  
Emergency out of hours contact: 0870 720 0785

**HG CONSTRUCTION LTD**

4 Hunting Gate Hitchin Hertfordshire SG4 0TJ  
01462 454444  
www.hgconstruction.co.uk





Looking into the 1<sup>st</sup> floor rooms on Preedy



First batch of windows have arrived for Parfitt