

THE GARAGE

Construction Update

Issue 32 – 7th August 2020



General progress

Works are progressing satisfactorily with no real issues currently.



Work concluded this week

- Roof trusses to Parfitt delivered to site for fitting next week
- Brick and block work from 1st to 2nd floor completed on Townsend
- 2nd floor slab to Townsend installed
- Brick and block work to Beddoe continued towards third floor
- Brick and block work to MacDonald progressed towards third floor



Work planned for coming week

- Commence the fixing of roof trusses to Parfitt
- Complete brickwork on Preedy from 2nd to 3rd floor ready for roof trusses to be installed
- Brick and blockwork will continue on Townsend towards 4th storey with scaffold extending
- Brick and blockwork will continue from 2nd to 3rd floor on Beddoe
- Complete brick and blockwork from 2nd to 3rd floor on MacDonald with 3rd floor slab installation next Wednesday.



Any noisy work planned this week?

No noisy work planned for the coming week.

SITE CONTACT:

Keith Holt (temp. site manager) 07514 496 703 keith.holt@hgconstruction.co.uk
 Graham Fisher (project manager) 07972 136 505 graham.fisher@hgconstruction.co.uk
 Mark Yonwin (Danehurst) 07788 561 159 mark@danehurst.com
 Emergency out of hours contact: 0870 720 0785

HG CONSTRUCTION LTD

4 Hunting Gate Hitchin Hertfordshire SG4 0TJ
 01462 454444
 www.hgconstruction.co.uk



Parking

The parking monitor has not identified any vehicles belonging to site parking in the streets. No cars have been reported to us this week.

Progress Photos



Sun setting over site on Tuesday evening



East elevation of Beddoe taking shape

SITE CONTACT:

Keith Holt (temp. site manager) 07514 496 703 keith.holt@hgconstruction.co.uk
Graham Fisher (project manager) 07972 136 505 graham.fisher@hgconstruction.co.uk
Mark Yonwin (Danehurst) 07788 561 159 mark@danehurst.com
Emergency out of hours contact: 0870 720 0785

HG CONSTRUCTION LTD

4 Hunting Gate Hitchin Hertfordshire SG4 0TJ
01462 454444
www.hgconstruction.co.uk



Roof trusses delivered for Parfitt



Ground floor corridor a cluster apartment in Beddoe



Parfitt 1st floor almost completed