

THE GARAGE

Construction Update

Issue 33 – 14th August 2020



General progress

Progress remain strong despite the oppressive heat experienced last week. Within the next two weeks, all floor slabs will be installed with roofs to follow in September. The work will generally move inside.



Work concluded this week

- Roof trusses to Parfitt are all installed
- Block work towards roof level on Preedy almost completed
- Brick and block work from 2nd to 3rd floor started on Townsend
- Brick and block work to Beddoe continued towards third floor
- Third floor slab to MacDonald installed



Work planned for coming week

- Parapets to be completed to Parfitt
- Complete brick and block work on Preedy from 2nd to 3rd floor ready for roof trusses to be installed
- Continue brick and blockwork on Townsend towards 4th storey
- Complete brick and blockwork from 2nd to 3rd floor on Beddoe
- Commence brick and blockwork towards roof level from 3rd floor.



Any noisy work planned this week?

There is no noisy work anticipated for the coming week.
We are aware some of you experienced unacceptable noise disturbance last week. This was down to a faulty brick cutting machine. Please accept our apologies.
If you do experience unexpected noise disturbance, please do not hesitate to contact us on the numbers below. We will then liaise with the contractor on site.

SITE CONTACT:

Keith Holt (temp. site manager) 07514 496 703 keith.holt@hgconstruction.co.uk
Graham Fisher (project manager) 07972 136 505 graham.fisher@hgconstruction.co.uk
Mark Yonwin (Danehurst) 07788 561 159 mark@danehurst.com
Emergency out of hours contact: 0870 720 0785

HG CONSTRUCTION LTD

4 Hunting Gate Hitchin Hertfordshire SG4 0TJ
01462 454444
www.hgconstruction.co.uk



Parking

The parking monitor has not identified any vehicles belonging to site parking in the streets. No cars have been reported to us this week.

Progress Photos



Parfitt seen with roof trusses now installed



View of MacDonald from Preddy's top floor with last floor slab in place

SITE CONTACT:

Keith Holt (temp. site manager) 07514 496 703 keith.holt@hgconstruction.co.uk
Graham Fisher (project manager) 07972 136 505 graham.fisher@hgconstruction.co.uk
Mark Yonwin (Danehurst) 07788 561 159 mark@danehurst.com
Emergency out of hours contact: 0870 720 0785

HG CONSTRUCTION LTD

4 Hunting Gate Hitchin Hertfordshire SG4 0TJ
01462 454444
www.hgconstruction.co.uk



MacDonald progressing towards 3rd floor following slab installation



Site nearing the end of the week..