

THE GARAGE

Construction Update

Issue 34 – 21st August 2020



General progress

Progress remains strong despite a few rain and wind interruptions this week!



Work concluded this week

- Parapets have now been completed to Parfitt
- Almost completed brick and block work on Preedy from 2nd to 3rd floor
- Brick and blockwork has continued on Townsend
- Brick and blockwork completed from 2nd to 3rd floor on Beddoe ready for hollow core floor.
- Brick and blockwork have continued on MacDonald.



Work planned for coming week

- Complete gable end and commence roof finishes to Parfitt
- Complete brick and block work on Preedy. Roof trusses will be delivered ready for installation
- Continue brick and blockwork on Townsend. Continue steelwork ready for the hollow core floor to be installed in September
- 3rd floor hollow core floor will be installed to Beddoe
- Continue brick and blockwork on MacDonald.



Any noisy work planned this week?

There is no noisy work anticipated for the coming week.

If you do experience unexpected noise disturbance, please do not hesitate to contact us. We will then liaise with the contractor on site.

SITE CONTACT:

Keith Holt (temp. site manager) 07514 496 703 keith.holt@hgconstruction.co.uk
 Graham Fisher (project manager) 07972 136 505 graham.fisher@hgconstruction.co.uk
 Mark Yonwin (Danehurst) 07788 561 159 mark@danehurst.com
 Emergency out of hours contact: 0870 720 0785

HG CONSTRUCTION LTD

4 Hunting Gate Hitchin Hertfordshire SG4 0TJ
 01462 454444
 www.hgconstruction.co.uk



Parking

The parking monitor has not identified any vehicles belonging to site parking in the nearby streets. One van was picked up on Alexandra Rd which after investigating didn't belong to our site.

Progress Photos



Inside one of the studio rooms in Parfitt



View looking at Preddy which is now almost ready for the roof trusses to be installed

SITE CONTACT:

Keith Holt (temp. site manager) 07514 496 703 keith.holt@hgconstruction.co.uk
Graham Fisher (project manager) 07972 136 505 graham.fisher@hgconstruction.co.uk
Mark Yonwin (Danehurst) 07788 561 159 mark@danehurst.com
Emergency out of hours contact: 0870 720 0785

HG CONSTRUCTION LTD

4 Hunting Gate Hitchin Hertfordshire SG4 0TJ
01462 454444
www.hgconstruction.co.uk



View from the bottom of the site looking back up towards Harvest Road



View from our on-site camera this afternoon.