

THE GARAGE

Construction Update

Issue 35 – 28th August 2020



General progress

Progress remains strong despite some further rain delays this week.



Work concluded this week

- Completed gable ends to Parfitt
- Completed brick and block work on Preedy. Roof trusses have been delivered ready for install next week
- Brick and blockwork completed to 3rd floor on Townsend ready for the hollow core floor to be installed next week
- 3rd floor hollow core floor has been installed to Beddoe
- Completed brick and blockwork to 3rd floor on MacDonald.



Work planned for coming week

- Commence fixing felt and battens to roof on Parfitt
- Commence carpentry to high level roof on Preedy.
- Install the 3rd floor hollow core floor on Townsend.
- Continue brick and blockwork from 3rd floor to roof on Beddoe
- Commence brick and blockwork from 3rd floor to roof on MacDonald.



Any noisy work planned this week?

There is no noisy work anticipated for the coming week.

If you do experience unexpected noise disturbance, please do not hesitate to contact us. We will then liaise with the contractor on site.

SITE CONTACT:

Keith Holt (temp. site manager) 07514 496 703 keith.holt@hgconstruction.co.uk
 Graham Fisher (project manager) 07972 136 505 graham.fisher@hgconstruction.co.uk
 Mark Yonwin (Danehurst) 07788 561 159 mark@danehurst.com
 Emergency out of hours contact: 0870 720 0785

HG CONSTRUCTION LTD

4 Hunting Gate Hitchin Hertfordshire SG4 0TJ
 01462 454444
 www.hgconstruction.co.uk



Parking

The parking monitor has not identified any vehicles belonging to site parking in the nearby streets. One van was picked up on Albert Street which after investigating didn't belong to our site.

Progress Photos



Finishing the roof on Parfitt ready for fixing felt and battens next week



Setting out of the first shower Pod install

SITE CONTACT:

Keith Holt (temp. site manager) 07514 496 703 keith.holt@hgconstruction.co.uk
Graham Fisher (project manager) 07972 136 505 graham.fisher@hgconstruction.co.uk
Mark Yonwin (Danehurst) 07788 561 159 mark@danehurst.com
Emergency out of hours contact: 0870 720 0785

HG CONSTRUCTION LTD

4 Hunting Gate Hitchin Hertfordshire SG4 0TJ
01462 454444
www.hgconstruction.co.uk



Townsend is ready for the 3rd floor to be installed next week



View looking down the site from Harvest Rd.