

THE GARAGE

Construction Update

Issue 40 – 02nd October 2020



General progress

Work on site is progressing well and is moving inside over the next weeks as roofs to all buildings are being completed and soon to be followed by windows installation.



Work concluded this week

- High level roof and window installation completed on Parfitt with carpentry to low roof having started
- High level roof works almost completed to Preedy
- Brick and block work to roof level completed on Townsend
- Carpentry work to roof at MacDonald completed with brick and block work continuing to gables
- Enabling mechanical and electrical work in Preedy and Townsend continued



Work planned for coming week

- Complete carpentry to low roof on Parfitt with brick and block work to gable ends to start
- Start installation of windows to Preedy and copings to upper roof
- Commence roof carpentry work to Beddoe mid week
- Felt and batten high level roof to MacDonald
- Enabling mechanical and electrical work will continue inside Preedy, Beddoe and MacDonald



Any noisy work planned this week?

Due to the brick finish to the gable ends of the buildings, there might be some noise from the much hated brick cutting machines.

SITE CONTACT:

Keith Holt (temp. site manager) 07514 496 703 keith.holt@hgconstruction.co.uk
 Graham Fisher (project manager) 07972 136 505 graham.fisher@hgconstruction.co.uk
 Mark Yonwin (Danehurst) 07788 561 159 mark@danehurst.com
 Emergency out of hours contact: 0870 720 0785

HG CONSTRUCTION LTD

4 Hunting Gate Hitchin Hertfordshire SG4 0TJ
 01462 454444
 www.hgconstruction.co.uk



Parking

The parking monitor has not identified any vehicles belonging to site parking in nearby streets and no vehicles have been reported.

Progress Photos



Progress seen from the pedestrian entrance



Plumbing progressing in Preedy

SITE CONTACT:

Keith Holt (temp. site manager) 07514 496 703 keith.holt@hgconstruction.co.uk
Graham Fisher (project manager) 07972 136 505 graham.fisher@hgconstruction.co.uk
Mark Yonwin (Danehurst) 07788 561 159 mark@danehurst.com
Emergency out of hours contact: 0870 720 0785

HG CONSTRUCTION LTD

4 Hunting Gate Hitchin Hertfordshire SG4 0TJ
01462 454444
www.hgconstruction.co.uk



Roof level of Beddoe looking towards MacDonald



Parfitt with upper floor complete with coping and windows installed



View of site Friday 2nd October from roof level of Townsend