

# THE GARAGE

## Construction Update

Issue 43 – 23 October 2020



### General progress

Work continues to progress satisfactorily externally and internally. The gas connection will be installed the coming week with resulting traffic restrictions. We apologise for any inconvenience.



### Work concluded this week

- Parfitt: Rear pitched roof completed with slates.
- Preedy: Carpentry, felt and batten completed on flat roof to enable Sarnafil installation
- Townsend: Carpentry works to roof, installation of trusses well underway this week.
- Beddoe: Window installation commenced this week, gable ends and parapets completed.
- MacDonald: Slating of pitched roofs started, felt and batten in progress for flat roof installation



### Work planned for coming week

- Parfitt: Complete copings to roof installation; start screeding floors internally and 1st fix electric works to start
- Preedy: Complete flat roof installation, continue internally with ducting and plumbing, start 1st fix electric distribution
- Townsend: Complete carpentry works to roof and brickwork to parapets.
- Beddoe: Continue window installation and start distribution of hot and cold water
- MacDonald: Commence window installation and complete slating of pitched roofs.



### Any noisy work planned this week?

Due to the brick finish to the gable ends of the buildings, there might be some noise from the brick cutting machines.

#### SITE CONTACT:

Keith Holt (temp. site manager) 07514 496 703 keith.holt@hgconstruction.co.uk  
 Graham Fisher (project manager) 07972 136 505 graham.fisher@hgconstruction.co.uk  
 Mark Yonwin (Danehurst) 07788 561 159 mark@danehurst.com  
 Emergency out of hours contact: 0870 720 0785

#### HG CONSTRUCTION LTD

4 Hunting Gate Hitchin Hertfordshire SG4 0TJ  
 01462 454444  
 www.hgconstruction.co.uk



### Parking

The parking monitor has not identified any vehicles belonging to site parking in nearby streets and no vehicles have been reported to us.

### Progress Photos



Electrical first fix in progress



Trench being prepared for gas connection

**SITE CONTACT:**

Keith Holt (temp. site manager) 07514 496 703 keith.holt@hgconstruction.co.uk  
Graham Fisher (project manager) 07972 136 505 graham.fisher@hgconstruction.co.uk  
Mark Yonwin (Danehurst) 07788 561 159 mark@danehurst.com  
Emergency out of hours contact: 0870 720 0785

**HG CONSTRUCTION LTD**  
4 Hunting Gate Hitchin Hertfordshire SG4 0TJ  
01462 454444  
www.hgconstruction.co.uk





Entrance door set for reception in MacDonald has arrived



Beddoe northern facade



View from car park area today.