

THE GARAGE

Construction Update

Issue 45 – 06 November 2020



General progress

Good progress is being made generally on all aspect of the works.



Work concluded this week

- Parfitt: Screeding to ground floor is complete, awaiting delivery of final coping stones to complete roof works
- Preedy: Ducting and plumbing internally is complete and ground floor has been screeded.
- Townsend: Carpentry work to roof is now complete, gables and parapet walls completed.
- Beddoe: Internal ducting and plumbing continued, window installation almost complete
- MacDonald: Flat roof installation is completed and slating of roof is well underway



Work planned for coming week

- Parfitt: First floor screeding will be completed, electric 1st fix installation continues and fire proofing to roof will commence
- Preedy: Screeding will start on 1st floor, the flat roof installation will be completed, mechanical ventilation installation will commence
- Townsend: Soil pipe installation will start, continue ducting and plumbing.
- Beddoe: Continue ducting and plumbing on upper floors, complete window installation.
- MacDonald: Continue slating on the roof



Any noisy work planned this week?

No noisy work planned for the coming week.

SITE CONTACT:

Keith Holt (temp. site manager)
Graham Fisher (project manager)
Mark Yonwin (Danehurst)
Emergency out of hours contact:

07514 496 703
07972 136 505
07788 561 159
0870 720 0785

keith.holt@hgconstruction.co.uk
graham.fisher@hgconstruction.co.uk
mark@danehurst.com

HG CONSTRUCTION LTD

4 Hunting Gate Hitchin Hertfordshire SG4 0TJ
01462 454444
www.hgconstruction.co.uk



Parking

The parking monitor has not identified any vehicles belonging to site parking in nearby streets and no vehicles have been reported to us.

Progress Photos



Insulation installed prior to screeding in Parfitt



Corner window to cluster kitchen in Preedy installed

SITE CONTACT:

Keith Holt (temp. site manager)
Graham Fisher (project manager)
Mark Yonwin (Danehurst)
Emergency out of hours contact:

07514 496 703
07972 136 505
07788 561 159
0870 720 0785

keith.holt@hgconstruction.co.uk
graham.fisher@hgconstruction.co.uk
mark@danehurst.com

HG CONSTRUCTION LTD

4 Hunting Gate Hitchin Hertfordshire SG4 0TJ
01462 454444
www.hgconstruction.co.uk



Roof works to Preedy complete



Carpentry works to Townsend complete for felt and batten to start